# **B & C Concrete Pumping, Inc.**

1502 West Broadway Williston, ND 58801 USA

Voice 701-570-1818 Fax 701-572-7000

REFERENCE DOCUMENT MINBER PS #2890\_

Invoice Number Invoice Date: Sep 6, 2009

Page:

Duplicate

Ship to:

Bill	To:			
	Public Servic			

600 East Boulevard Avenue Dept. 408 Bismarck, ND 58505-0480

Customer ID	Customer PO		Payment Terms
NORTHDAKOTA-01	A construction of the cons	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	Net 30 Days
Sales Rep ID	Shipping Method		Ship Date Due Date
The second secon	None	entre control of the section of the	10/6/09

Quantity	Item	Description	Unit Price	Amount
	Market Market Company of the Company	Clean up	and the second of the second o	5,000.00
		; "		
• :				
			The state of the s	
		65 AM-08-10 Filed	09/03/2009 Pages: 3	D 10 D1 4 D 1 4
		Final Invoice Rela B & C Concrete P	ted to Cleanup at Williams Ct	y Ka 9 Ph 4 Project

B & C Concrete Pumping, Inc.

Check/Credit Memo No:

Subtotal 5,000.00

Sales Tax

Total Invoice Amount

5,000.00 Payment/Credit Applied 5,000.00 TOTAL

R04412 08158 683020 40870

Forwarded by Tim Douxed 9/3/09

OK WD 9/4/09

Final Payment

#### Contractor Payment Requests 2008 Williams County 9 Ph 3 B& C Concrete Pumping, Inc Case AM-08-10, Contract AM-560-08

Pay 1: For Commission Meeting of 7-2-08 Dates of Service: May 29-June 30, 2008

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization		\$20,000.00	\$0.00	0.00	\$0.00	\$20,000.00	0.00%
Rotary Drilling	21528	\$4.49	\$96,660.72	21528	\$96,660.72	\$224,500.00	43.06%
Casing	4960	\$4.03	\$19,988.80	4960	\$19,988.80	\$16,120.00	124.00%
Coring		\$40.25	\$0.00	0	\$0.00	\$1,207.50	0.00%
Grout Injection		\$91.50	\$0.00	0	\$0.00	\$320,250.00	0.00%
Traffic Control		\$21,500.00	\$0.00	0	\$0.00	\$21,500.00	0.00%
Clean Up		\$10,000.00	\$0.00	0	\$0.00	\$10,000.00	0.00%
Force Account		\$15,000.00	\$0.00	0	\$0.00	\$15,000.00	0.00%
Lotal This Invoice			\$116.649.52		\$116,649.52	\$628,577.50	18.56%

<sup>\*</sup> Change Order #1 added \$10,000 to "Casing"

Pay 2: For Commission Meeting of 7-16-08

Dates of Service: July 1-11, 2008

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization	1.00	\$20,000.00	\$20,000.00	1.00	\$20,000.00	\$20,000.00	100.00%
Rotary Drilling		\$4.49	\$0.00	21528.00	\$96,660.72	\$224,500.00	43.06%
Casing		\$4.03	\$0.00	4960.00	\$19,988.80	\$16,120.00	124.00%
Coring		\$40.25	\$0.00	0.00	\$0.00	\$1,207.50	0.00%
Grout Injection		\$91.50	\$0.00	0.00	\$0.00	\$320,250.00	0.00%
Traffic Control		\$21,500.00	\$0.00	0.00	\$0.00	\$21,500.00	0.00%
Clean Up		\$10,000.00	\$0.00	0.00	\$0.00	\$10,000.00	0.00%
Force Account		\$15,000.00	\$0.00	0.00	\$0.00	\$15,000.00	0.00%
Total This Invoice			\$20.000.00		\$136,649.52	\$628,577.50	21.74%

Pay 3: For Commission Meeting of 8-13-08

Dates of Service: July 14-August 8, 2008

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization		\$20,000.00	\$0.00	1.00	\$20,000.00	\$20,000.00	100.00%
Rotary Drilling	20892.00	\$4.49	\$93,805.08	42420.00	\$190,465.80	\$224,500.00	84.84%
Casing	3376.00	\$4.03	\$13,605.28	8336.00	\$33,594.08	\$16,120.00	208.40%
Coring		\$40.25	\$0.00	0.00	\$0.00	\$1,207.50	0.00%
Grout Injection	136	\$91.50	\$12,444.00	136.00	\$12,444.00	\$320,250.00	3.89%
Traffic Control		\$21,500.00	\$0.00	0.00	\$0.00	\$21,500.00	0.00%
Clean Up		\$10,000.00	\$0.00	0.00	\$0.00	\$10,000.00	0.00%
Force Account	0.08774333	\$15,000.00	\$1,316.15	0.09	\$1,316.15	\$15,000.00	8.77%
Total This Invoice			\$121.170.51		\$257,820.03	\$628,577.50	41.02%

<sup>\*</sup> Change Order #2 added \$10,000 to "Casing"; Change Order #3 added \$2500 to "Casing"

Pay 4: For Commission Meeting of 9-24-08
Dates of Service: August 8-September 19, 2008

Bid Price Cumulative Units Cumulative \$\$ Unit Price Total % Item Units \$20,000.00 \$20,000.00 100.00% \$20,000.00 \$0.00 1.00 Mobilization \$224,279.99 \$224,500.00 99.90% 7531.00 \$4.49 \$33,814.19 49951.00 Rotary Drilling 1283.00 \$4.03 \$5,170.49 9619.00 \$38,764.57 \$16,120.00 240.48% Casing \$1,207.50 0.00% \$40.25 0.00 \$0.00 \$0.00 Coring \$320,250.00 18.74% Grout Injection 520 \$91.50 \$47,580.00 656.00 \$60,024.00 \$21,500.00 \$10,750.00 0.50 \$10,750.00 \$21,500.00 50.00% Traffic Control 0.5 \$5,000.00 \$10,000.00 50.00% 0.50 \$10,000.00 \$5,000.00 Clean Up 0.5 \$15,000.00 Force Account \$15,000.00 \$0.00 0.09 \$1,316.15 8.77% \$628,577.50 \$102.314.68 57.29% \$360,134.71 Total This Invoice

\* Change Order #4 added \$144.57 to "Casing" (total Change Orders = \$22,644.57)

#### Pay 5: For Commission Meeting of 10-8-08

Dates of Service: September 22-October 3, 2008

Item	Units	Unit Price	Total	Cumulative Units Cumulative \$\$	Bid Price	%
------	-------	------------	-------	----------------------------------	-----------	---

Mobilization		\$20,000.00	\$0.00	1.00	\$20,000.00	\$20,000.00	100.00%
Rotary Drilling		\$4.49	\$0.00	49951.00	\$224,279.99	\$224,500.00	99.90%
Casing		\$4.03	\$0.00	9619.00	\$38,764.57	\$16,120.00	240.48%
Coring		\$40.25	\$0.00	0.00	\$0.00	\$1,207.50	0.00%
Grout Injection	704	\$91.50	\$64,416.00	1360.00	\$124,440.00	\$320,250.00	38.86%
Traffic Control		\$21,500.00	\$0.00	0.50	\$10,750.00	\$21,500.00	50.00%
Clean Up		\$10,000.00	\$0.00	0.50	\$5,000.00	\$10,000.00	50.00%
Force Account		\$15,000.00	\$0.00	0.09	\$1,316.15	\$15,000.00	8.77%
Total This Invoice			\$64.416.00		\$424,550.71	\$628,577.50	67.54%

<sup>\* 9-29-08</sup> Change order added \$30,000 to "Grout Injection" (total change orders = \$52,644.57)

Pay 6: For Commission Meeting of 10-22-08

Dates of Service: October 4-19, 2008

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization		\$20,000.00	\$0.00	1.00	\$20,000.00	\$20,000.00	100.00%
Rotary Drilling		\$4.49	\$0.00	49951.00	\$224,279.99	\$224,500.00	99.90%
Casing		\$4.03	\$0.00	9619.00	\$38,764.57	\$16,120.00	240.48%
Coring		\$40.25	\$0.00	0.00	\$0.00	\$1,207.50	0.00%
Grout Injection	1280	\$91.50	\$117,120.00	2640.00	\$241,560.00	\$320,250.00	75.43%
Traffic Control	0.5	\$21,500.00	\$10,750.00	1.00	\$21,500.00	\$21,500.00	100.00%
Clean Up		\$10,000.00	\$0.00	0.50	\$5,000.00	\$10,000.00	50.00%
Force Account		\$15,000.00	\$0.00	0.09	\$1,316.15	\$15,000.00	8.77%
Total This Invoice			\$127.870.00		\$552,420.71	\$628,577.50	87.88%

### Pay 7: For Commission Meeting of 12-3-08

Dates of Service: October 19-December 1, 2008

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization		\$20,000.00	\$0.00	1.00	\$20,000.00	\$20,000.00	100.00%
Rotary Drilling		\$4.49	\$0.00	49951.00	\$224,279.99	\$224,500.00	99.90%
Casing		\$4.03	\$0.00	9619.00	\$38,764.57	\$16,120.00	240.48%
Coring		\$40.25	\$0.00	0.00	\$0.00	\$1,207.50	0.00%
Grout Injection	1240	\$91.50	\$113,460.00	3880.00	\$355,020.00	\$320,250.00	110.86%
Traffic Control		\$21,500.00	\$0.00	1.00	\$21,500.00	\$21,500.00	100.00%
Clean Up		\$10,000.00	\$0.00	0.50	\$5,000.00	\$10,000.00	50.00%
Force Account		\$15,000.00	\$0.00	0.09	\$1,316.15	\$15,000.00	8.77%
Total This Invoice			\$113.460.00		\$665.880.71	\$628,577.50	105.93%

# Pay 8 : For Commission Meeting of 2-11-09

Dates of Service: October 21-December 19, 2008

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization		\$20,000.00	\$0.00	1.00	\$20,000.00	\$20,000.00	100.00%
Rotary Drilling		\$4.49	\$0.00	49951.00	\$224,279.99	\$224,500.00	99.90%
Casing		\$4.03	\$0.00	9619.00	\$38,764.57	\$16,120.00	240.48%
Coring		\$40.25	\$0.00	0.00	\$0.00	\$1,207.50	0.00%
Grout Injection		\$91.50	\$0.00	3880.00	\$355,020.00	\$320,250.00	110.86%
Traffic Control		\$21,500.00	\$0.00	1.00	\$21,500.00	\$21,500.00	100.00%
Clean Up		\$10,000.00	\$0.00	0.50	\$5,000.00	\$10,000.00	50.00%
Force Account	\$0.09	\$15,000.00	\$1,329.90	0.18	\$2,646.05	\$15,000.00	17.64%
Total This Invoice			\$1.329.90		\$667,210.61	\$628,577.50	106.15%

## Pay 9 (Final): For Commission Meeting of 9-9-09

Dates of Service: April 1- August 24, 2009

Item	Units	Unit Price	Total	Cumulative Units	Cumulative \$\$	Bid Price	%
Mobilization		\$20,000.00	\$0.00	1.00	\$20,000.00	\$20,000.00	100.00%
Rotary Drilling		\$4.49	\$0.00	49951.00	\$224,279.99	\$224,500.00	99.90%
Casing		\$4.03	\$0.00	9619.00	\$38,764.57	\$16,120.00	240.48%
Coring		\$40.25	\$0.00	0.00	\$0.00	\$1,207.50	0.00%
Grout Injection		\$91.50	\$0.00	3880.00	\$355,020.00	\$320,250.00	110.86%
Traffic Control		\$21,500.00	\$0.00	1.00	\$21,500.00	\$21,500.00	100.00%
Clean Up	0.5	\$10,000.00	\$5,000.00	1.00	\$10,000.00	\$10,000.00	100.00%
Force Account		\$15,000.00	\$0.00	0.18	\$2,646.05	\$15,000.00	17.64%
Total This Invoice			\$5,000.00		\$672,210.61	\$628,577.50	106.94%