



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

ALLETE Clean Energy No. 1 Wind Project *Progress Report*

Case #: PU-11-662

Week Ending 10/19/2018

Silt Fences being installed.

Wanzek Construction mobilized to site.

Contractor constructed laydown area.

Gravel delivered and being leveled on access Roads in Mercer County.

Work started on string roads.

No injuries.

No environmental spills or issues.

Workforce:

ALLETE Clean Energy - 1

Wanzek - 22

Element - 1



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

ALLETE Clean Energy No. 1 Wind Project *Progress Report*

Case #: PU-11-662

Week Ending 10/26/2018

Work continuing on string roads.

Tower Foundation work has begun.

Foundation rebar deliveries underway and installation of rebar has begun

No injuries.

No environmental spills or issues.

Workforce:

ALLETE Clean Energy - 2

Wanzek - 38

Wanzek Sub Contractors - 12 - 1



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

ALLETE Clean Energy No. 1 Wind Project *Progress Report*

Case #: PU-11-662

Week Ending 11/02/2018

Work continuing on string roads.

Three Tower Foundation were poured.

Foundation rebar installation continues.

Culverts being installed

No injuries. One Motor Vehicle Accident

No environmental spills or issues.

Workforce:

ALLETE Clean Energy - 1

Wanzek - 38

Wanzek Sub Contractors - 10