

ALLETE Clean Energy No. 1 Wind Project Progress Report

Case #: PU-11-662

Week Ending 11/16/2018

Eight Tower Foundations were poured.

Foundation rebar installation continues.

Culverts being installed

Work continuing on string roads and site preparation.

No injuries.

No environmental spills or issues.

Workforce:

ALLETE Clean Energy - 2

Wanzek - 35

Wanzek Sub Contractors - 26

69 PU-11-662 Filed 11/21/2018 Pages: 1 100 MW Clean Energy #1 Wind Project progress report – week ending 11-16-2018 Allete Clean Energy, Inc.