


Weekly Construction Progress Report				
Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline				
		Week ending: July 25, 2014		
Case No. PU-12-675				
	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

Brief Description of Weekly Activities:			
Prepared ROW and fences			
Removed topsoil from work areas			
Specific Activity on Project			
Description	% Complete		
Right-of-way preparation	95%	all but last 1000+/- ft	
HDD/Bore Area Preparation	0%		
Bore Pipe Stringing & Welding	0%		
HDD/Bore Installations	0%		
Main Topsoil Removal	96%	all but last 1000+/- ft	
Main Pipe Stringing	0%		
Welding Main Pipe	0%		
Construction Staking	95%	all staked but will need to restake later	
Install and Backfill - Main	0%		
Reclaim ROW	0%		
Significant Work Activity For Next Week:			
Expect to start receiving pipe on Tuesday and stringing from the trucks			
Comments:			

Name:	Date:
Ray Sheldon	7/28/2014