


Weekly Construction Progress Report				
Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline				
		Week ending: August 1, 2014		
Case No. PU-12-675				
	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

Brief Description of Weekly Activities:			
Started mail pipe stringing, welding and trenching			
Specific Activity on Project			
Description	% Complete		
Right-of-way preparation	95%	all but last 1000+/- ft	
HDD/Bore Area Preparation	0%		
Bore Pipe Stringing & Welding	0%		
HDD/Bore Installations	0%		
Main Topsoil Removal	96%	all but last 1000+/- ft	
Main Pipe Stringing	26%	from south end going north	
Welding Main Pipe	15%	from south end going north	
Construction Staking	95%	all staked but will need to restake later	
Install and Backfill - Main	32%	dug only - from south end going north	
Reclaim ROW	0%		
Significant Work Activity For Next Week:			
Continue receiving pipe & stringing			
Continue main pipe welding and trenching			
Expect a PHMSA visit on Tuesday			
Comments:			

Name:	Date:
Ray Sheldon	8/4/2014