



COURTENAY WIND, LLC

NDPSC Case #: PU-13-064

CONSTRUCTION ACTIVITY UPDATE

DATE: 12/2/14

Courtenay Wind Farm, LLC (Courtenay) provides the following update to the North Dakota Public Service Commission (Commission) on construction activity at the Courtenay Wind Farm. Wanzek Construction, Inc. (Wanzek) completed grading at the batch plant location. Earth moving has stopped equipment site because of the thanksgiving holiday and Wanzek has since mobilized from the site because of the increasing frost depth. Batch plant equipment is on order and Wanzek may remobilize to the site to begin installing the batch plant or to stage equipment before spring road bans go on.

