

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 10/06/13**

Civil crews continue stripping top soil and road construction on the east side of the project.

Foundation crews dug 4 foundations and poured mud mats.

Collector crews are receiving cable and mobilizing equipment.

### **Work Force**

Minnesota Power – 5

Wanzek - 50