

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 12/8/13**

Civil crews are working turbine sites and access roads in Area 4

Foundation crews placing rebar and pouring foundations in Area 1 and Area 2.

Veit is installing foundations in Bison 4 substation.

### **Work Force**

Minnesota Power – 4

Wanzek - 30

Veit – 6

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 12/1/13**

Civil crews applying gravel to 59<sup>th</sup> and 60<sup>th</sup> Ave. and working turbine sites in Area 4

Foundation crews placing rebar and pouring foundations in Area 1 and Area 2.

Collector crews are done for the season

Veit is installing foundations in Bison 4 substation.

### **Work Force**

Minnesota Power – 5

Wanzek - 48

Veit – 6