

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 04/20/14

Michels installed yard drain pipes and they continue to work on conduits and “trenway” at Bison Substation.

Wanzek is doing cut/fill work in area 3, and they are directional boring pipes for collector lines.

Work Force

Minnesota Power – 4

Wanzek – 50

Michels - 6

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 04/13/14

Michels is installing drain pipes and preparing to install "trenway" at Bison Substation.

Wanzek is doing cut/fill work in area 3

Work Force

Minnesota Power – 4

Wanzek – 30

Michels - 6