

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 05/11/14

Michels was working on pulling cable, installing equipment and overhead bus work at the Bison Substation.

Wanzek is performing earthwork activities in Area 3 (415-420) and Area 5 (433-437). Foundation excavations were taking place in Area 4 (426-432) and Area 3 (421-425).

Gravelling was taking place at 426, and at 401/402.

Due to the frost coming out of the roads there is county road repair/maintenance work being performed.

Work Force

Minnesota Power – 5

Wanzek – 88

Michels - 6