

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 05/25/14

Michels was working on terminating cables and testing equipment.

Wanzek is performing earthwork activities in Area 3 (415-420) and Area 5 (433-437). Started backfilling foundations in Area 4 (426-432) and foundation rebar work continued in Area 3 (421-425).

Gravel is being installed on Area 3 roads, and Area 1 crane pads.

Ongoing county road maintenance and dust control.

Work Force

Minnesota Power – 5

Wanzek – 95

Michels - 6

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 05/18/14

Michels was working on terminating cables and testing equipment.

Wanzek is performing earthwork activities in Area 3 (415-420) and Area 5 (433-437). First two foundations were poured in Area 4 (426-432) and foundation rebar was installed in Area 3 (421-425).

Gravel was installed in Area 4 roads, and Area 1 crane pads.

Ongoing county road maintenance and dust control.

Work Force

Minnesota Power – 5

Wanzek – 95

Michels - 6