

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 06/01/14

Michels working on control cable terminations and making jumpers to transmission line .

Wanzek is performing earthwork activities in Area 5. Backfilling foundations 421 - 425 and foundation rebar work on sites 415- 420

Gravel is being installed on Area 3 roads, and Area 2 crane pads.

Ongoing county road maintenance and dust control.

Siemens management is onsite receiving initial tooling and getting offices set up.

Work Force

Minnesota Power – 6

Wanzek – 140

Michels – 3

Siemens - 3