

## **Bison 4 Weekly Construction Report**

**Case No. PU-13-127**

**Week Ending 06/08/14**

Michels is finishing jumpers from H structure to transmission line.

---

Wanzek is performing earthwork activities in Area 5. Backfilling foundations 415 - 420 and foundation rebar work on sites 433 - 437

Gravel is being installed on sites 433 – 437, 415- 420 and Area 2 crane pads.

Ongoing county road maintenance and dust control.

Receiving and assembling main erection crane.

---

Siemens received first split nacelle and assembled the generator to the backend of nacelle.

### **Work Force**

Minnesota Power – 6

Wanzek – 152

Michels – 3

Siemens - 5