

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 06/29/14

Wanzek is performing earthwork activities on sites 453-457. Backfilling foundations 435-438, and foundation rebar work on sites 445-448.

Gravel is being installed on crane pads and roads on the west side of the project.

Ongoing county road maintenance and dust control.

Siemens finished delivering turbine parts in Area 1 and erected first two base/mid sections.

Work Force

Minnesota Power – 8

Wanzek – 170

Siemens - 11

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 06/22/14

Wanzek is performing earthwork activities in Area 5. Backfilling foundations 419-420, and foundation rebar work on sites 433-437.

Gravel is being installed on crane pads and roads on the west side of the project.

Ongoing county road maintenance and dust control.

Siemens received turbine parts and they are assembling nacelles in Area 1.

Work Force

Minnesota Power – 8

Wanzek – 160

Siemens - 11