

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 07/06/14

Wanzek is performing earthwork activities on sites 453-457. Backfilling foundations 438-445, and foundation rebar work on sites 445-448.

Gravel is being installed on crane pads and roads on the west side of the project.

Ongoing county road maintenance and dust control.

Siemens began turbine deliveries in Area 2 and they continue to work on erection in Area 1.

Work Force

Minnesota Power – 7

Wanzek – 182

Siemens – 15