

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 07/13/14

Wanzek performed earthwork activities on sites 453-457. Backfilling foundations 458 - 463, and foundation rebar work on sites 448 - 451.

Gravel is being installed on crane pads and roads on the west side of the project.

Ongoing county road maintenance and dust control.

Clean up after July 6 wind event

Siemens finished deliveries in Area 2 and they began deliveries in Area 4, they are also continuing erection work in Area 1.

Work Force

Minnesota Power – 8

Wanzek – 197

Siemens – 15