

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 11/03/13

Civil crews working on access roads in Area 1 and Area 2.

Crews continue to place 2" of gravel on County 86 from the interstate to 30th St

Foundation crews placed rebar.

Collector crews continue to install home run cable and directional drilling under roads.

Rock Solid Express began placing gravel at Bison 4 substation.

Work Force

Minnesota Power – 5

Wanzek - 60

Bison 4 Weekly Construction Report

Case No. PU-13-127

Week Ending 10/27/13

Wet conditions limited the work civil crews were able to do on access roads.

Placing 2"+ gravel on County 86 from the interstate to 30th St

Foundation crews were placing and tying rebar.

Collector crews continue to install home run cable and directional drilling under roads.

Work Force

Minnesota Power – 5

Wanzek - 60